



New Merriam Community Center City Council Update

May 11, 2020






**1st Meeting
of the Month**

**City Council Project Updates
(Available on the Website tomorrow!)**

C-19 IMPACT

- **Construction Continues:** Construction site continues to remain open, and additional health and safety measures have been implemented
- **Delayed Building Completion:** Staff announced at the April 27 City Council meeting that supply chain issues have delayed the completion of the construction by approximately three weeks.
- **Public Health Measures:** The building opening is also being impacted by the public health restrictions currently in place related to C-19. The impact on those is not fully known yet.
- **Tentative Opening Dates:** Assuming no changes to the current C19 phased re-opening plan and no additional construction delays, the building is tentatively set to open to charter members on June 22 and to the public on June 29.

BUDGET UPDATE




PROJECT LOOK AHEAD

	May	June
Sitework and Utilities		
Parking Structure – Finishes		
Outdoor Pool		
Indoor Pool		
Community Center – Interior Finishes		
Gymnasium Fit Out		
Locker Room Area		
Hardscape/Landscape		

CURRENT FOCUS AREAS

- IT and AV
- FF&E
- Signage
- Moving and Opening Plan

PROJECT SCHEDULE



STAY UP TO DATE!



City Council Meetings

Project update on the second Monday of the month



Building Community Website

View updates at www.merriam.org/buildingcommunity